



2013Google, Imagery Mar 29, 2009


May 20, 2014

Middle and Lower Chase River Dams Progress Update






Lower Dam: Labyrinth Spillway Plan




- 18 m wide at spillway entrance tapering to ~10 m wide.
- Total labyrinth height 3 m – 3 of the walls comprised of 12 pre-cast concrete panels and 1 wall comprised of 5 pre-cast concrete stop logs.
- Stop logs enable controlled draw down of reservoir following seismic event. (or for repairs, etc)
- Low level outlet for dry season releases



Lower Dam: Labyrinth Spillway - Sections




CROSS-SECTION B-B'
SEE SCALE A



ELEVATION (m)

ELEVATION (m)



ELEVATION (m)


ELEVATION (m)

CROSS-SECTION E-E'

- Total Wall height 5 m at spillway entrance tapering to ~3 m high.
- Uncertainty of foundation materials – particularly beneath the weir
 - Excavation assumed to be half in rock and half in soil
- Grout or concrete seal required at spillway entrance and drainage along channel base.
- Heavy reinforced concrete walls and foundation



Lower Dam: Labyrinth Spillway Excavation Plan and Section (18 m)



Construction Sequence

- Construct lab first
- Sectional removal and construction of spillway – starting from downstream

Footprint

- Loss of ~2050m² of habitat permanently (includes existing spillway footprint)
- Disturbing of habitat during construction – footprint ~2850m² (including existing spillway).




June 25, 2014



Lower Dam: Labyrinth Spillway Diversion and Draw Down of Reservoirs




- Lower Dam: WL drawn down 5 m using 2 ea 450 mm siphons.
- Middle Dam: WL drawn down 5 m using 2 ea 450 mm siphons
- Cofferdam required at the Lower Dam only.
- The ideal construction period is Jul-Aug-Sept and 2 siphons supply capacity that's more than 600% of anticipated base flow.
- Flood in excess of diversion capacity to be routed through construction works
 - Cannot pass water over concrete less than 72 hrs - to be addressed in EMP.





Construction Laydown, Access Roads Layout and Silt Control



June 25, 2014

APPROXIMATE LOCATION
OF TEMPORARY SIPHON

6




Lower Dam – Overtopping Grading Plan



- Non-level crest to concentrate flow on center of dam.
- Requires a new bridge
- Grading to minimize convergence and provide uniformity to flow.
- Existing spillway modifications required to confine design storm flows (berms not shown in plan).




Lower Dam: Overtop Dam Plan




- The downstream face is regraded to bowl shape by cut and fill.
- Berms up to 1.5 m high made of soil/ cement mix are constructed along portions of the north and south sides of the existing spillway
- Requires a new bridge .



Lower Dam: Overtop Dam Sections




■ ‘Hardening’ done by excavating and soil/cement mixing in strips from surface down to about 1-3 m depth.





Construction Laydown, Access Roads Layout and Silt Control






Lower Dam: Labyrinth Spillway (12 m)

- Similar in design and construction sequence to the 18 m wide spillway.
- 12 m wide at spillway entrance tapering to ~8 m wide.
- Loss of ~1730m² of habitat permanently (includes existing spillway footprint).
- Disturbing of habitat during construction – footprint ~2380m² (including existing spillway).
- Cost: \$5,214,769.41



Design Options – Construction Schedule Labyrinth (12 or 18 m)



- 3 - 4 month construction period
 - Start July 1, end Oct 26
 - Work in channel complete mid Oct



Design Options – Construction Schedule Overtop Dam

ID	Task Name	Duration	Start	Finish	June 1			July 1			August 1			September 1		October 1	
					5/11	5/25	6/8	6/22	7/6	7/20	8/3	8/17	8/31	9/14	9/28	10/12	
1	Mobilization	5 days	Mon 6/30/14	Fri 7/4/14													
2	Parking Lot Set Up	5 days	Thu 7/3/14	Wed 7/9/14													
3	Clearing & Grubbing	10 days	Thu 7/3/14	Wed 7/16/14													
4	Pioneering Haul Roads	10 days	Fri 7/11/14	Thu 7/24/14													
5	Filtration System	63 days	Mon 7/21/14	Wed 10/15/14													
6	Excavate to Waste	1 day	Fri 7/25/14	Fri 7/25/14													
7	Hoe Pack Face After Stripping	5 days	Mon 7/28/14	Fri 8/1/14													
8	Excavate to Parking Lot	22 days	Mon 8/4/14	Tue 9/2/14													
9	Haul in Import	5 days	Wed 9/3/14	Tue 9/9/14													
10	Contaminated Soil	5 days	Mon 8/18/14	Fri 8/22/14													
11	Process Material	24 days	Wed 9/3/14	Mon 10/6/14													
12	Place Material on Dam	24 days	Wed 9/3/14	Mon 10/6/14													
13	Instrumentation	10 days	Wed 8/20/14	Tue 9/2/14													
14	Berms along Spillway	10 days	Wed 8/6/14	Tue 8/19/14													
15	Erosion Control Mats	6 days	Tue 10/7/14	Wed 10/15/14													
16	Toe Drains	10 days	Wed 9/3/14	Tue 9/16/14													

- 3 month construction period
- Avoid fill placement during wet periods – best done during summer months



Risks and Opportunities

Labyrinth Option - Risks

- Design
 - Unexpected fdn materials
- Construction
 - Flooding risk
 - Fish salvage?

Labyrinth Option - Opportunities

- Channel Walls – alternative designs
- Porta Dam – reduce or eliminate?

Overtop Option - Risks

- Design
 - Cannot re-use on site materials (testing program cannot achieve design parameters)
- Construction
 - Encounter unexpected materials
 - Productivity (poor access, more diff to estimate)

Overtop Option - Opportunities



Budget Costs

Labyrinth Option

Base Cost	\$5.4
Other items	\$0.3
Contingency (10%)	\$0.6
Design, RE	\$0.6
CM	\$0.6
Owners Costs	\$0.6
TOTAL	\$8.1M

- Other items – bridge, landscaping
- Reduced contingency reflects opportunities as well as risks

Overtop Option

Base Cost	\$3.2
Other items	\$0.7
Contingency (30%)	\$1.2
Design, RE	\$0.8
CM	\$0.8
Owners Costs	\$0.6
TOTAL	\$7.3M

- Other items – bridge, perm. siphon, drains, landscaping
- Increased design and CM effort for this option



Lower Dam – Overtopping vs Labyrinth

	Overtopping (soil cement)	Labyrinth
Environmental	<ul style="list-style-type: none"> (-) SI larger construction footprint (-) Larger area(s) of disturbance for construction, hauling, stockpiling, and staging 	<ul style="list-style-type: none"> (-) Requires reducing the reservoir levels during construction (-) Removal of heritage spillway
Design and construction	<ul style="list-style-type: none"> (-) Sampling and testing of soil cement not yet undertaken (-) High level of engineering inspection required (-) Not a typical armoring solution (-) Existing spillway lifespan in question (-) Const risk – materials in dam poorly understood – possible effect on sched and cost; risk of inclement weather 	<ul style="list-style-type: none"> (+) Ability to incorporate some drawdown (-) Const risk – flooding risk
Design Reliability (life safety risk)	<ul style="list-style-type: none"> (-) Slightly higher risk of failure (risk assessment) 	
Maintenance	<ul style="list-style-type: none"> (-) After flood or seismic event, mtce may be required 	
Construction Cost	<ul style="list-style-type: none"> (+) Potentially lower cost 	
Schedule	<ul style="list-style-type: none"> (-) 2014 probably not possible 	<ul style="list-style-type: none"> (+) 2014 possible