Contractor's Material and Test Certificate for Aboveground Piping

<u>Procedure</u>: Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

| Property Address: Date: | | | | | | | | | | | | | | | |
|-----------------------------------|---|--------------|---------------------------|-------------|-----------------|------------------------|-------|-------------------------------------|---|-------------|---------------------------------|-----------------------|------------------|-----|--|
| Property Add | aress: | | | | | | | | | Dat | e: _ | | | | |
| | Accepted by Approving Authorities (Names): Address: | | | | | | | | | | | | | | |
| Plans | Installation conforms to accepted plans: Equipment use is approved: If no, explain deviations: | | | | | ☐ Yes ☐ No ☐ Yes ☐ No | | | | | | | | | |
| | Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance?: If no, explain: | | | | | | | | | | | | | | |
| Instructions | Have copies of the following been left on the premises?: | | | | | | | | | | | | | | |
| | 1. System components instructions ☐ Yes | | | | | | | ☐ No | | | | | | | |
| | 2. Care ar | nd main | tenance inst | ructio | ns [| ☐ Yes ☐ No | | | | | | | | | |
| | 3. NFPA 25 | | | | | ☐ Yes ☐ No | | | | | | | | | |
| Location of System | Supplies Buildings: | | | | | | | | | | | | | | |
| Sprinklers | Ma | | Model | | | Year of Manufacture | | | e Size | C | Quantity | Temperature Rating | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | \vdash | | | | |
| | | | | | | | | | | | | \vdash | | | |
| Pipe and | Type of Pi | /pe of Pipe: | | | | | | | | | | | | | |
| Fittings | Type of Fittings: | | | | | | | | | | | | | | |
| Alarm Valve or Flow Indicator | Alarm Device | | | | | | | | Maximum Time to Operate Through Test Connection | | | | | | |
| | | | | | Make Mode | | | | | | | | Sec | | |
| | 71 - | | | | | | | | | | | | | | |
| Dry Pipe Operating Test | Make | | oray Valve Model Seria | | | al# Ma | | | | Q.O. Mod | | Serial # | | | |
| | IVIAKE | iviake iv | | Wodel Sella | | 11 #F IVI | | IVIa | and i | | viou | еі | Jenai # | | |
| | | | o Trip Throu | | | Air | | | | | Time Water Reach Test Outlet | | | | |
| | | Mir | st Connection Sec | | Pressure PSI | Pressi PSI | ire . | | SI | Min | | | Properly? Yes No | | |
| | Without Q.O.D. | | | | | | | | | | | | | | |
| | With Q.O.D. | | | | | | | | | | | | | | |
| Deluge and Preaction Valves | Operation: Pneumatic Electric Hydraulic | | | | | | | | | | | | | | |
| | Piping Supervised? Yes No Detecting Media Supervised? Yes No | | | | | | | | | | | | | | |
| | Does valve operate from the manual trip, remote, or both control stations? | | | | | | | | | | | | | | |
| | Is there an accessible facility in each circuit for testing? | | | | | | | | | | | | | | |
| | Make | Mode | | | Loss Alarm? | | | ach Circuit Opera Valve Release? | | | Operate Release | | | ase | |
| | | | | | | No | | | Yes N | |) | Min | | Sec | |

| Pressure Reducing | Location & | Make & | Setting | Static F | Pressure | Residua (Flo | Flow Rate | | | | |
|-----------------------------------|--|------------------|-------------------------------|------------|--------------|-----------------|--------------------------|--------|--|--|--|
| | Floor | Model | | Left (psi) | Outlet (psi) | | Outlet (psi) | | | | |
| Valve Test | | | | | | | | | | | |
| Test Description | Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for 2 hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground leakage shall be stopped. Pneumatic: Establish 40 psi (2.7 bars) air pressure and measure drop, which shall not exceed 1 ½ psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 ½ psi (0.1 bars) in 24 hours. | | | | | | | | | | |
| | All piping hydrostatically tested atpsi bars forhrs If no, state reason: | | | | | | | | | | |
| Tests | Dry piping pneumatically tested | | | | | | | | | | |
| | Equipment operates properly Yes No | | | | | | | | | | |
| | Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or | | | | | | | | | | |
| | derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? | | | | | | | | | | |
| | Drain Test | supply test co | auge located ne ennection: | psi (bar | s) connect | tion open wi | vith valve tes de:psi | (bars) | | | |
| | Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping: | | | | | | | | | | |
| | Verified by co | py of the U-Forr | m No. 85B | | Yes 🔲 I | No Other (| explain): | | | | |
| | Flushed by installer of underground sprinkler piping 🔲 Yes 🔲 No | | | | | | | | | | |
| | If powder-driven fasteners are used in concrete, has representative sample testing been satisfactorily completed? | | | | | | | | | | |
| Blank | Number Used | Loca | tions | | | | Number Ren | noved | | | |
| Testing Gaskets | | | | | | | | | | | |
| Caskets | Welded Piping | <u> </u> ? | ∐ Yes | ∐No | | | | | | | |
| | If yes: Do you cortify as the sprinkler contractor that wolding precedures comply with the requirements of at least | | | | | | | | | | |
| | Do you certify as the sprinkler contractor that welding procedures comply with the requirements of at least AWS D10.9, Level AR-3? | | | | | | | | | | |
| Welding | Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS D10.9, Level AR-3? | | | | | | | | | | |
| | Do you certify that welding was carried out in compliance with a documented quality control procedure to ensure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue is removed, and that the internal diameters of piping are not penetrated? | | | | | | | | | | |
| Cutouts (Discs) | Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? | | | | | | | | | | |
| Hydraulic | Nameplate pro | ovided? | Yes 🗌 No | If no, exp | olain: | | | | | | |
| Data Nameplate | | | | | | | | | | | |
| | Date left in service with all control valves open: | | | | | | | | | | |
| Remarks | | | | | | | | | | | |
| Test Witnessed By | Name of Sprinkler Contractor: | | | | | | | | | | |
| | For Property (| Owner (signed) | | | TITLE | DATE | | | | | |
| | For Sprinkler | Contractor (sign | ed) | | TITLE | | DATE | | | | |
| Additional Explanation and Notes: | | | | | | | | | | | |
| | • | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |